GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 28134

ENGIE

Engineer [redacted]

Gas Safe Card No [redacted]

Engie Office Address
14 Sadcliffe Av
Sheffield
S10 3EA

Contract Number GOS
Customer Name Engie
Site Address Crewe Halls, O, S, P, M.
Sheffield
Postcode S10 2LL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

Gas Safe Register 12770
Enter Company Registration Number

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	Yes	Inspection	WC wood in O.	Gew O, System	Veissmen, 26Kw	7176543	Veissmen	RS
2	Yes	Inspection	Loding Porsom of S	Gew S, System	Veissmen, 66Kw	7176779	Veissmen	RS
3	Yes	Inspection	Loding Porsom of P	Gew P, System	Veissmen, 66Kw	7176779	Veissmen.	RS
4	Yes	Inspection	Loding Porsom of M	Gew M, System	Veissmen, 66Kw	7176779	Veissmen	RS.

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	Yes
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	NA	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	Yes
Is the meter installation correct (Yes/No)	Yes	Is gas pipework electrically bonded (Yes/No)	Yes
Gas Installation pipework adequately supported (Yes/No)	Yes	Are adequate emergency isolation valves fitted (Yes/No)	Yes
Gas Installation pipework sleeved and sealed as appropriate (Yes/No)	Yes	Are emergency valve handles in place and labelled (Yes/No)	Yes
Is gas pipework colour coded or identified (Yes/No/NA)	Yes	Do valves fall to the correct position (Yes/No)	Yes
Is flue system installed in accordance with standards (Yes/No)	Yes	Area clear of combustible materials (Yes/No)	Yes

Ventilation			
Low level free area cm² or ventilation flow rate inlet m³/h	Actual NA	Required (Calculated) NA	
High level free area cm² or ventilation flow rate extract m³/h	Actual NA	Required (Calculated) NA	
All ventilation grills clear and unobstructed (Yes/No)	NA	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low		App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low		App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Flue flow test satisfactory (Yes/No/NA)	Yes	Yes	Yes	Yes	Gas burner pressure (mbar) or heat input kW/h required	NA	NA	NA	NA	Carbon Dioxide (CO_2) (%)	9.1	8.7	8.6	9.3
Spillage test satisfactory (Yes/No/NA)	Yes	Yes	Yes	Yes	Gas burner pressure (mbar) or heat input kW/h measured	NA	NA	NA	NA	Excess Air (%)	50	36	39	27
Air/Gas switch operating correctly (Yes/No/NA)	Yes	Yes	Yes	Yes	Gas rating measured (kW/h / NA)	NA	NA	NA	NA	CO/CO_2 Ratio	.0005	.0001	.0003	.0004
Flame proving devices operating correctly (Yes/No/NA)	Yes	Yes	Yes	Yes	Air/gas ratio control setting (%/NA)	NA	NA	NA	NA	Gross Efficiency (%)	98	99	98	98
Burner lock out time (seconds)	120	100	90	120	Net flue gas temperature (gross less ambient) (°C)	36	40	25	30	CO flue dilution (ppm)	NA	NA	NA	NA
Temperature and limit thermostats operating correctly (Yes/No)	Yes	Yes	Yes	Yes	Oxygen (O_2 %)	4.9	5.6	5.9	4.6	Standing pressure (mbar)	24	24	24	24
Heat net input rating data (kW)	NA	NA	NA	NA	Carbon Monoxide (CO)(ppm)	48	12	25	38	Working pressure (mbar)	20	19	20	20
										Is appliance safe for use (Yes/No)	Yes	Yes	Yes.	Yes
										Has a warning advice notice been raised (No or Warning notice Ser No or No's)	WN9			
										Test Instrument	Alton VMS			
										Test Instrument serial number	VMS 20E5390			

Worksheet No (if used)	13658764
Checked by (office use)	
Entered on database	

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date	29/4/19.
Signature	[redacted]

Distribution: White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer